COMPLETION REPORT

1. NAME OF WORK : Improvements of RCC drains & CC roads at Ayyappa Layout & Mathrushree Layout in Ward No.13, Shettyhalli Sub Division

2. Sanctioned Estimate No. & Date : JC/DZ/AA/27/2017-18, Date:12.06.2017.
   CE/DZ/TS/63/2017-18, Date:12.06.2017.

3. Head of account which is chargeable : P-3176

4. Entrustment order No. & DT : EE/PD/DZ/WO/103/17-18, Dated: 13.06.2017.

5. Name of Contractor : KRIDL.

6. a. Time stipulated for completion of work : 90 days
   b. Delay in execution of work : for 398 days

7. Measurement recorded in : M.B No: 632
   Page No. 63169 – 63176.

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No. 632
   Page No. 63169 – 63176

9. Name of the office / official Incharge of the work :

10. a) Asst. Eng/Junior Eng. : Sri. V.R. Krishnappa.
    b) Asst. Exe. Engineer : Sri. Jayalingappa.

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
50.00 Lakhs	4993712=00	–	6288=00

4. Certified that the above work has been completed within the stipulated time noted in the work order.
5. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
6. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST, EXE. ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner